

June 2015

WIGSTON POOL

Summary of works completed so far:

- Cut & Fill works
- Piling works
- Ground beams cast
- All retaining walls and pool structure complete and tested
- All internal drainage has been installed and 70% external drainage installed
- Structural steel has been erected and Glulam beams installed
- Metal decking has been installed

Works due to start in June:

- Roof works
- Brickwork commencement
- Beam and block flooring

Inspections:

- Health and Safety plan signed off
- Daily / Weekly inspections - internal
- Fortnightly / ad-hoc inspections – external organisations
- Zero accidents reported

PARKLANDS LEISURE CENTRE

Summary of works completed so far:

- Phase 1
 - New gym in new location
 - 2 new exercise studios in new location, including 'virtual' classes equipment
 - Gym changing rooms refurbishment
 - Refurbished function suite and secondary room
 - Refurbished function suite toilets
 - Temporary reception area installed
 - New administration office
- Phase 2
 - Service diversions
 - Internal demolition of walls in preparation for new pool changing rooms, reception and foyer
 - First fix to internals
 - Additional drainage runs cut
 - Steel framework
 - Pool excavation and concrete lining

Works due in June:

- Plant room first fix
- Metsec construction
- Roof liner sheeting being installed

Inspections:

- Health and Safety plan signed off
- Daily / Weekly inspections - internal
- Fortnightly / ad-hoc inspections – external organisations
- Zero accidents reported