Content						
	Project		204E 46	Evmon diturn of	Variance to	
		Scheme		•		Comments
	Kelefelice	Scheme	Current Budget	31st August	Budget	Comments
Descriptions bilan Control in South Cleasers - Whole			£			
Descriptions bilan Control in South Cleasers - Whole						
Description		Housing Revenue Account				
Description	50002	Decent Homes Main Contracts inc. Boulter Crescent - Whole	4 000 061	512.040	(2.576.912)	\$408K contractual commitments fall in 16/17. Possible further slippage depending on progress
Source S			4,000,001	512,049	(3,576,612)	
			217,516	17,976	(199,541)	
Section Car Hard Standings			·			
South Fire Stacky Work			·	1,770		
Decent Furner Work		5 · · · · · · · · · · · · · · · · · · ·	·			
			·	· ·		
SOCIAL Access Management Schrome 10,000 4,204 (8,766) Full spend expected (3,600) Full spend expected (36,000)						
Second Asset Management Schware						
Analysis Software Upgraces 25,000 0 (25,000) Full signed expected (25,000) Full spend expected (25,000) Full spe	50021	Asset Management Software			(38,000)	Full spend expected
Sociation Soci				0		
Social Content Social Committed to purchasing new property				0		
Total - HRA				0		
Section Service Delivery	30029			-		ETOTA COMMITTEE TO PURCHASING NEW PROPERTY
Disabled Facilities Grant			0,200,020	552,100	(4,010,410)	
Section Sealabed Facilities Grant		General Fund - Service Delivery				
Section Sealabed Facilities Grant						
Section Disabled Access#acility Improvements			,		(,,	
South Salary Road Park 114,430 0 (314,430) 0 (314,430) 0 (326,318) Potential by Collection Support Scheme 34,864 8,046				-	(, ,	· ·
Section Support Scheme 34,864 8,046 7,470 5,000 7,470				-		
Section Sect			,	· ·		
Section Play Area Refurbishments 31,441 0 (31,441) No projects in the pipeline ATM 56012 Centerieries - Memorial Safety 15,000 0 (15,000) (15,0						
54012 Cemeterfees - Memorial Safety 15,000 0 0 0 0 0 0 0 0 0	54009	Notice & Information Boards	2,683	0		
Setting Sett			,	0		
54016 Additional Bay Areas - Cadaby Depot 18,270 54017 54017 54017 54017 54017 54017 54017 54017 54017 54017 54018 54017 54018 54017 54018 54017 54018 54017 54018 54017 54018 54017 54018 54017 54018 54017 54018			,	Ü		
54017				•		
54025 Grand Union Canal Footbridge 55,000 0 (55,000) Uncertain - awaiting response from British Waterways on design (55,000) Water Canal State Canal Sta				•		
5403 Vilgston Cemetery Wall		•	,			
Section Form Triple Mower rep 77032				0		
S4110 New Holland Tractor			,	24.350		
Sarden Waste Green Bins 27,000 26,185 3110 Additional green bins - part of WCSS Expenditure 929,429 92						
Second Second New Reduse Vehicles 929,429		Garden Waste Green Bins				
Section State Strock State Strock State Stat	54112	Purchase of New Refuse Vehicles		929,429	(0)	Complete - vehicles now purchased and in service
S4116						
54117						
54118 Refurbishment of Bus Shelters 26,000 0 (26,000) Ongoing - possible pilot scheme involving community service probationers 54543 Brocks Hill Building Redevelopment 30,000 0 (30,000) Match funding yet to be found - likely to slip 54548 Reconnecting with Nature 30,000 0 (30,000) Match funding yet to be found - likely to slip 54549 Leisure Facility Redevelopment 7,130,579 3,342,543 (3,788,06) Project is slightly behind original schedule, but expected to catch up Total -Service Delivery General Fund 9,220,147 4,644,263 (4,575,884) TOTAL SERVICE DELIVERY 14,458,771 5,306,417 (9,152,354) General Fund - Policy, Finance & Development Council Office Refurbishment/Demolition 24,245 580 (23,665) Works under estimation. Potential for some savings 56001 Customer Service Centre 127,198 96,917 (30,281) Centre now open, project ongoing 1 T Replacement Programme 120,450 18,952 (1,488) Full spend expected 1,488 Full spend expected 56026 10 (1) (1) (1) (1) (1) (1) (1) (,			
Second S		·		0		
Reconnecting with Nature 30,000 0 (30,000) Match funding yet to be found - likely to stip Project is slightly behind original schedule, but expected to catch up				85 559		
Reconnecting with Nature	34343	Brocks filli Bullullig Redevelopment	83,976	83,339	(410)	
Leisure Facility Redevelopment	54548	Reconnecting with Nature	30,000	0	(30,000)	
TOTAL SERVICE DELIVERY				3,342,543	(3,788,036)	Project is slightly behind original schedule, but expected to catch up
TOTAL SERVICE DELIVERY						
Seneral Fund - Policy, Finance & Development Seneral Fund - Policy, Finance and Development Seneral Fund - Seneral Fu		Total -Service Delivery General Fund	9,220,147	4,644,263	(4,575,884)	
Seneral Fund - Policy, Finance & Development Seneral Fund - Policy, Finance and Development Seneral Fund - Seneral Fu		TOTAL SERVICE DELIVERY	14 450 771	5 206 417	(0.152.254)	
Second Council Office Refurbishment/Demolition 24,245 580 (23,665) Works under estimation. Potential for some savings Council Office Refurbishment/Demolition 24,245 580 (23,665) Council Office Refurbishment/Demolition 24,245 580 (30,0281) Council Office Refurbishment/Demolition 24,245 580,000 Council Office Refurbishment/Demolition 24,245 Council Office Refurbishment Refurbishment/Demolition 24,245 Council Office Refurbishment Refurbishment Refurbish 24,245 Council Office Refurbishment Refurbishment Refurbish Refurbishment Refurbish Refurbishment		TOTAL SERVICE DELIVERY	14,436,771	5,300,417	(9,152,354)	
Second Council Office Refurbishment/Demolition 24,245 580 (23,665) Works under estimation. Potential for some savings Council Office Refurbishment/Demolition 24,245 580 (23,665) Council Office Refurbishment/Demolition 24,245 580 (30,0281) Council Office Refurbishment/Demolition 24,245 580,000 Council Office Refurbishment/Demolition 24,245 Council Office Refurbishment Refurbishment/Demolition 24,245 Council Office Refurbishment Refurbishment Refurbish 24,245 Council Office Refurbishment Refurbishment Refurbish Refurbishment Refurbish Refurbishment		General Fund - Policy, Finance & Development				
Customer Service Centre						
Transplacement Programme						
17,950						
56027 41 Canal Street CPO 350,000 56037 PARIS Upgrade 6,645 8,400 1,755 Residual costs. No further expenditure expected 16,787 303 (16,484) Complete. Residual budget potentially needed for Blaby Road Park pavilion 16,787 24,875 Additional amount of £60K received from transformation challenge award 16,000 10						
FARIS Upgrade FORMS FORM						
Fullic Realm Customer Relationship Management Software Document Management System Software S6055 S6060 MS Office Suite Upgrade Uninterruptible Power Supply Replacement Server OS Upgrade Building Control Public Access Module Total - Policy, Finance and Development 16,787 303 (16,484) Complete. Residual budget potentially needed for Blaby Road Park pavilion 69,875 24,875 Additional amount of £60K received from transformation challenge award (50,000) project not started (20,000) Full spend expected Ful						
Customer Relationship Management Software 5005 Document Management System Software 50600 MS Office Suite Upgrade Uninterruptible Power Supply Replacement 50602 Server OS Upgrade Server OS Upgrade Building Control Public Access Module Total - Policy, Finance and Development Total - Policy, Finance and Development 45,000 69,875 50,000 0 (50,000) 0 (20,000) (10,000) (10,000) (10,000) (10,000) (5,000) (5,000) (6,949) (6,949) (7,000) (7						
Document Management System Software 50,000 0 (50,000) project not started (20,000) Full spend expected (20,000) (20,000) Full spend expected (2						
56061 Uninterruptible Power Supply Replacement 10,000 0 (10,000) Full spend expected 56062 Server OS Upgrade 8,000 1,051 (6,949) Full spend expected 56063 Building Control Public Access Module 10,000 5,000 (5,000) Project ongoing Total - Policy, Finance and Development 706,275 219,028 (487,248)	56055	Document Management System Software	50,000		(50,000)	project not started
56062 Server OS Upgrade 8,000 1,051 (6,949) Full spend expected 56063 Building Control Public Access Module 10,000 5,000 (5,000) Project ongoing Total - Policy, Finance and Development 706,275 219,028 (487,248)			20,000	0	(20,000)	Full spend expected
Building Control Public Access Module 10,000 5,000 (5,000) Project ongoing Total - Policy, Finance and Development 706,275 219,028 (487,248)				-	(10,000)	Full spend expected
Total - Policy, Finance and Development 706,275 219,028 (487,248)		1 0			(6,949)	Full spend expected
	56063	Duilding Control Public Access Module	10,000	5,000	(5,000)	Project ongoing
		Total - Policy, Finance and Development	706.275	219.028	(487.248)	
PLANNED EXPENDITURE CRAND TOTAL 15 165 0/6 5 525 /// (0 630 601)						
LANIED LAFEIED 10 10 10 10 10 10 10 1		PLANNED EXPENDITURE GRAND TOTAL	15,165,046	5,525,444	(9,639,601)	